

Vipac Engineers and Scientists Limited

279 Normanby Rd, Port Melbourne, VIC 3207, Australia
Private Bag 16, Port Melbourne, VIC 3207, Australia

t. +61 3 9647 9700 | f. +61 3 9646 4370 | e. melbourne@vipac.com.au

w. www.vipac.com.au | A.B.N. 33 005 453 627 | A.C.N. 005 453 627

Vipac Engineers & Scientists

FVA Group Pty Ltd

Fairview - AS 4284 testing on facades

Test Report - Stryum with Flexible Membrane

30B-19-0059-TRP-6774700-2

11 November 2020





Job Title: Fairview - AS 4284 testing on facades

Report Title: Test Report - Stryum with Flexible Membrane

Document Reference: 30B-19-0059-TRP-6774700-2

PREPARED FOR: PREPARED BY:

FVA Group Pty Ltd Vipac Engineers and Scientists Limited

18-20 Donald St 279 Normanby Rd,

Lithgow, 2790, Australia Port Melbourne, VIC 3207,

Australia Australia

CONTACT: Ashley How

Tel: +61 2 6352 2355 Tel: +61 3 9647 9700 Fax: -Fax: +61 3 9646 4370

AUTHORED BY:

Robert Dyck

Date: 11 November 2020 Facades Team Leader

REVIEWED BY:

Sophie Lamande Wind Group Leader

Date: 11 November 2020

REVISION HISTORY:

Sklamando

Rev. #	Comments / Details of change(s) made	Date	Revised by:
Rev. 00	Original issue	01/04/2020	R.Dyck
Rev. 01	Bookmarks repaired	01/04/2020	R.Dyck
Rev. 02	Updated company name, pipe penetration detail, membrane	11/11/2020	R.Dyck

NOTE: This report has been prepared solely for the benefit of the client to whom this report is addressed for use herein ("Client") unless otherwise agreed in writing by Vipac Engineers and Scientists Limited ACN 005 453 627 ("Vipac"). Neither the whole of this report or any part of it may be published, duplicated or circulated without the prior written approval of Vipac except as required by law. Vipac does not assume any responsibility or liability for any losses suffered as a result of the publication, duplication or circulation of this report and excludes all liability whatsoever to any third party who may use or rely on the whole, or any part of this report.

Vipac has prepared this report using all reasonable care, skill and due diligence within the time period, budget and resources allocated to Vipac as agreed with the Client. Vipac excludes all liability to the Client whatsoever, whether in whole or in part, for the Client's use or reliance on the report other than for the purposes set out in the report, or any matters outside the agreed scope of the work.

For the purposes of preparing this report, reliance has been placed upon the material, representations, information and instructions provided to Vipac unless otherwise stated in the report. Originals of documents provided have not been required and no audit or examination of the validity of the documentation, representations, information or instructions provided has been undertaken except to the extent otherwise stated in this report. Information and findings contained in this report are based on Vipac's interpretation of data collected.

This document contains commercial, conceptual, engineering and other information that is proprietary to Vipac. The inclusion of this information in the report does not grant the Client any license to use the information without Vipac's prior written permission.



EXECUTIVE SUMMARY

Vipac Engineers and Scientists were commissioned by Fairview Pty Ltd / FVA Group Pty Ltd (the client) to perform AS/NZS 4284:2008 testing for their cladding system.

The sample was installed by the client at the Vipac test laboratory in Port Melbourne, and the sample was tested by Vipac Engineers and Scientists during January 2020.

The test sample was found to have the below results for AS/NZS 4284:2008 compliance:

Test Date	AS/NZS4284:2008 Test	Result
21/11/2019	Clause 8.2	Complies
	Preliminary tests	+2000Pa, -2500Pa SLS Preload
22/11/2019	Clause 8.3 Structural test at serviceability limit state	Complies with Span deflection requirements at +2000Pa, -2500Pa
25/11/2019	Clause 8.5	Complies
	Static water test	600Pa
25/11/2019	Clause 8.6	Complies
	Cyclic water test	Stage 1: 300Pa – 600Pa
		Stage 2: 400Pa – 800Pa
		Stage 3: 600Pa – 1200Pa
25/11/2019	Clause 8.8	Complies
	Structural test at ultimate limit state	+4000, -5250

Table 1: Test results summary

Full details are contained within this report.






TABLE OF CONTENTS

1	INTRODUCTION	5
2	TEST REFERENCE & APPLICATION STANDARD	5
3	TEST SPECIMEN	
4	TEST EQUIPMENT	6
5	TEST RESULTS	
5.1	Clause 8.2 – Preliminary Tests	7
	5.1.1 Criteria: Static pressure	7
	5.1.2 Criteria: Static and cyclic water tests	7
5.2	Cause 8.3 – Structural test at serviceability limit state (sls)	8
5.3	Clause 8.5 – Static water test	10
5.4	Clause 8.6 – Cyclic water test	11
5.5	Clause 8.8 – Structural test at the Ultimate Limit State	12
	Appendix A Test Sample structure	13
	Appendix B Test sample Details	16



1 INTRODUCTION

Document Type: Test Report

Company: Fairview Pty Ltd / FVA Group Pty Ltd

Product: Stryum with Proclima Extasana membrane

Test Date: January 2020

Testing Authority: Vipac Engineers & Scientists

2 TEST REFERENCE & APPLICATION STANDARD

AS/NZS 4284:2008 Testing of Building Facades

TEST SPECIMEN



Figure 1: Test Sample prior to installation

Details of the test sample can be found in Appendix A and B of this report.



4 TEST EQUIPMENT

Measurement Instrument Type/Make		Model	Vipac Serial Number
			000034597
			000033756
Deflection	Dial gauges/ Mitutoyo 3058S-	3058S-19	000034596
		000033758 000034598	000033758
			000034598
Distance	Tape Measure / Stanley	8m	000033666
Pressure	Digital Manometer / PCE	PCE-PDA-10L	000033540
Water flow rate Flow meter/ Siemens		Mag 6000	000031229
Time	Stopwatch/ Dick Smith	Y1299	000033567

Table 2: Instruments used throughout testing

5 TEST RESULTS

5.1 CLAUSE 8.2 - PRELIMINARY TESTS

Test Standard: AS/NZS 4284:2008 – Testing of Building Facades

Test Date: 31/01/2020

5.1.1 CRITERIA: STATIC PRESSURE

Test sample shall withstand the Serviceability Limit State pressure with no structural

damage or distortion.

Applied Load: Nominated Serviceability Pressure: +2.0 kPa, -2.5 kPa

Duration: 10 seconds

5.1.2 CRITERIA: STATIC AND CYCLIC WATER TESTS

Under static and cyclic water tests there shall be no leaks. A leak is considered to occur when one or more of the following occur:

a) Water appears on any inside surface of the façade, visible from an occupied space.

- b) Uncontrolled water appears on any inside surface of the façade (uncontrolled water is defined as any leakage not contained and drained away after 5 minutes).
- c) Water appears that is likely to wet insulation, fixtures and finishes.
- d) Water appears in other locations specified as unacceptable by the Specifier

Static water test: Applied Load: Nominated pressure: +0.600 kPa

Duration: water spray operated for 5 minutes at 0 kPa chamber pressure, followed by water spray and pressure at the test pressure for 15 minutes. Observe for 5 minutes after removal of both water and air pressure.

Cyclic water test: Applied Load: Nominated pressures:

Stage Lower pressure		Upper pressure	Cycle Duration
Stage 1 0.300 kPa		0.600 kPa	5 minutes
0 kPa		2 minutes	
Stage 2	0.400 kPa	0.800 kPa	5 minutes
	0 kPa		2 minutes
Stage 3 0.600 kPa 1.200		1.200 kPa	5 minutes
Observation	0 kPa		5 minutes

Table 3: Cyclic pressure lower and upper limits, cycle time of 3 seconds to 5 seconds

Applied Water: Water spray rate: 3.0 L/m²min

Measured spray area: 8.6 m²

Resulting spray flow rate: 25.9 l/min

Results: The preliminary static and cyclic water tests were completed successfully.

Conclusion: The preliminary test of the façade complies with the requirements of AS/NZS

4284:2008



5.2 CAUSE 8.3 - STRUCTURAL TEST AT SERVICEABILITY LIMIT STATE (SLS)

Test Standard: AS/NZS 4284:2008 - Testing of Building Facades

Test Date: 31/01/2020

Formulae: The net mid-span deflection (a) of each member is given by the following:

 $d = D_m - D_e$

where:

 D_{m} Mid span displacement

 D_e Average of end displacements

Criteria: According to AS/NZS4284:2008 no framing member shall deflect by an amount

> greater than span/250mm. Successive member displacement shall not exceed 3.0mm. The maximum displacement of a framing member shall not exceed 20mm. All components of the sample are required to remain structurally intact as detailed on test

sample drawings with no signs of visible damage or distortion.

Applied Load: +2.0kPa, -2.5kPa

Results:

Span Detail	Span [mm]	Pressure direction	Measured pressure [Pa]	Measured Span Deflection [mm]	Span deflection Ratio
Span 1	1150	Positive	2002	0.90	1271
(Node 1,2,3)		Negative	-2501	-0.98	1173
Span 2	1150	Positive	2002	1.12	1027
(Node 3,4,5)		Negative	-2501	-1.48	780
Span 3	2300	Positive	2002	3.91	589
(Node 1,3,5)		Negative	-2501	-4.27	539

Table 4: Span deflection results - +2.0kPa, -2.5kPa

Zero Stage	Node 1	Node 2	Node 3	Node 4	Node 5
	[mm]	[mm]	[mm]	[mm]	[mm]
Z 1	0.00	0.00	0.00	0.00	0.00
Z2	0.04	0.06	0.03	0.06	0.06
Z4	-0.81	-1.01	-1.21	-0.94	-0.51
Z 5	-0.83	-1.05	-1.27	-0.99	-0.54
Z 7	0.05	0.06	-0.04	0.00	-0.06

Table 5: Residual deflection result - +2.0kPa, -2.5kPa






Figure 2: Node locations (1-5 from bottom to top)

Conclusion: The test sampled complied with the structural span deflections limits of Span/250.



5.3 CLAUSE 8.5 - STATIC WATER TEST

Test Standard: AS/NZS 4284:2008 – Testing of Building Facades

Test Date: 31/01/2020

Criteria: Under static water test there shall be no leaks. A leak is considered to occur when

one or more of the following occur:

a) Water appears on any inside surface of the façade and is visible from an occupied

space.

b) Uncontrolled water appears on any inside surface of the façade.

c) Water appears that is likely to wet insulation, fixtures and finishes.

d) Water appears in other locations specified as unacceptable by the Specifier

Applied Load: Nominated Pressure: +0.600 kPa

Duration: water spray operated for 5 minutes at 0 kPa chamber pressure, followed by

water spray and pressure at the test pressure for 15 minutes. Observe for 5 minutes

after removal of both water and air pressure.

Applied Water: Water spray rate: 3.0 L/m²min

Measured spray area (inside pressure chamber): 8.64 m²

Resulting spray flow rate: 25.9 l/min

Results: The Static water test was completed with no uncontrolled water penetration occurring.

Conclusion: The Static water results of the test sample comply with the specified limits set out in

AS/NZS 4284:2008.



5.4 CLAUSE 8.6 - CYCLIC WATER TEST

Test Standard: AS/NZS 4284:2008 - Testing of Building Facades

Test Date: 31/01/2020

Criteria: Under cyclic water test there shall be no leaks. A leak is considered to occur when

one or more of the following occur:

a) Water appears on any inside surface of the façade and is visible from an occupied

space.

b) Uncontrolled water appears on any inside surface of the façade.

c) Water appears that is likely to wet insulation, fixtures and finishes.

d) Water appears in other locations specified as unacceptable by the Specifier

Applied Load: Nominated Pressures:

Stage	Lower pressure	Upper pressure	Cycle Duration
Stage 1	0.300 kPa	0.600 kPa	5 minutes
	0 kPa		2 minutes
Stage 2	0.400 kPa	0.800 kPa	5 minutes
	0 kPa		2 minutes
Stage 3	0.600 kPa 1.200 kPa		5 minutes
Observation	0 kPa		5 minutes

Table 8: Cyclic pressure lower and upper limits, cycle time of 3 seconds to 5 seconds

Water spray rate: 3.0 L/m²min **Applied Water:**

Measured spray area (inside pressure chamber): 8.64 m²

Resulting spray flow rate: 25.9 l/min

Results: The Cyclic water test was completed with the test was completed with no uncontrolled

water penetration occurring.

Conclusion: The Cyclic water results of the test sample comply with the specified limits set out in

AS/NZS 4284:2008.





5.5 CLAUSE 8.8 - STRUCTURAL TEST AT THE ULTIMATE LIMIT STATE

Test Standard: AS/NZS 4284:2008 – Testing of Building Facades

Test Date: 31/01/2020

Criteria: There shall be no disengagement or partial disengagement of any framing member or

panel, no failure of fixings, stops or locking devices. No repeated glass breakage or

cracking of glass.

Applied Load: Ultimate Limit State Pressures: + 4.0 kPa, - 5.25 kPa

Apply the pressure from zero to ultimate limit state in 50-60 seconds, apply ultimate

limit state for 10 seconds.

Results:

Test Pressure [kPa]	Results
+4.01	All criteria met
-5.28	All criteria met


Table 9: Results, Ultimate Limit State

Conclusion: The Ultimate limit state results of the test sample comply with the requirements of

AS/NZS 4284:2008.




Appendix A TEST SAMPLE STRUCTURE







Back Frame Proclima



Face Frame Proclima










Appendix B TEST SAMPLE DETAILS


This page is blank and the sample details are in the following pages.

Stryüm 4284 Drawings


Shadow Horizontal




EXTERNAL CORNER 1




INTERNAL CORNER




PANEL START/END DETAIL




PARAPET DETAIL




SLAB JUNCTION - FLOOR




SLAB JUNCTION - HEAD




WALL OPENING DETAIL - HEAD




WALL OPENING DETAIL - SILL







INTERNAL CORNER 1



SOFFIT JUNCTION 1a - VERTICAL TO HORIZONTAL





SOFFIT JUNCTION 2 - HORIZONTAL TO VERTICAL




PANEL HORIZONTAL TO VERTICAL INTERSECTION DETAIL

Shadow Vertical







WALL OPENING DETAIL - SILL




EXTERNAL CORNER 1 - 50x50 ANGLE




INTERNAL CORNER 1




PANEL START DETAIL




PARAPET DETAIL




SLAB JUNCTION - FLOOR




WALL OPENING DETAIL - HEAD




SLAB JUNCTION - HEAD




SOFFIT JUNCTION 1a - VERTICAL TO HORIZONTAL



SOFFIT JUNCTION 1b - VERTICAL TO HORIZONTAL



SOFFIT JUNCTION 2a - HORIZONTAL TO VERTICAL





Disclaimer

These details are limited to the generalised design specification for STRYUM and are intended for use by a technically skilled person only Any use of the same is at their own discretion and risk.



DEFINING ARCHITECTURE SINCE 1963

18-20 Donald St Lithgow, NSW 2790 P: 02 6352 2355

E: helpdesk@fairviewarch.com

W: www.fairviewarchitectural.com



END	\triangle E	$\cap DT$